BRUHAT BANGALORE MAHANAGARA PALIKE

Engineering Department

COMPLETION REPORT

1	Completion Report of the work of :	**Improvements to roads and drains at Kenchenahalli colony main and cross roads and surrounding areas in Ward No. 02**
2	Sanctioned Estimate No. And Date	CE/YNIC-2/TS/121/19-20 dt 28-10-19 EE/YNIC/AS/133/2019-20 dt 28-10-19
3	Name of the Contractor	**KRIDL**
4	Time Stipulated for Completion of work	90 days
5	Date of Commencement	11/11/2019
6	Date of Completion:	3-01-2020
7	Measurment Recorded	
	M.B No	4932
	Page No	49301 to 49303
8	Name of the Office/ Officials incharge of the work	
	1) Asst. Exe.Engineer	Chandrashekar .A-4.
	2) Asst. Engineer	Chandrakantharaju-P.A.

Estiamte Amount / Tender	Amount Claimed as per Actuals	Excess	Savings	Remarks

1) Certified that the above work has been completed with in the stipulated time Snoted in entrustment.

2) Certified that above work has been executed satisfactorily.

ENGINEER
BRUHAT BANGALORE MAHANAGARA PALIKE

ASST. EXE.ENGINEER
SUB - DIVISION
BRUHAT BANGALORE MAHANAGARA PALIKE

Scanned by CamScanner